

GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT

PMGSY - Phase IX – Khammam District - Package No. AP 08 LW09 – “Road from Garlapadu to Ramapuram in Bonakal Mandal, Khammam District” – Granting post-facto Extension of Agreement Time upto 12-5-2012 without Penalty – Orders – Issued.

-----

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No.317

Dated:27-2-2013.  
Read the following:-

- 1) G.O.Ms.No.331, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC (PR), PMGSY, Hyderabad W20/DEE-II/PMGSY Ph-IX-LW09-2011, dated.16-02-2013.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal, hereby grant post-facto Extension of Agreement Time upto 12-5-2012 for a period of 42 days without Penalty in respect of the work “Road from Garlapadu to Ramapuram in Bonakal Mandal, Khammam District” under PMGSY Phase IX as the delay is not attributed to the Contractor as the delay is due to Sakala Januammam Di

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at [www.ap.gov.in/goir](http://www.ap.gov.in/goir).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

V.NAGI REDDY  
PRINCIPAL SECRETARY TO GOVERNMENT

To  
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.  
The Superintending Engineer,(PR), Khammam District.  
Copy to:  
The PS to Hon’ble Min.(PR&RWS).  
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER